

Mason District Summary Report

Status Key: ☺=Complete; ⏰=OnSchedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; 🚧=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
I-495	BR, DR, HM, LE, MA, PR	I-495, Capital Beltway HOT Lanes (PPTA Project) Install two HOV/HOT lanes in each direction from the Springfield Interchange to the American Legion Bridge	VDOT	Construction	1654.397	1654.397	D	Apr-05		☺
							R			
							U	Mar-08		☺
							C	May-08	Dec-12	☺
Design-build project; Lane and ramp closures at night and during off peak travel times continue; Detour route maps and construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com ; Issues with proposed new ramps on Dulles Toll Road and MWAA are under review.										

I-95	LE, MA	I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Modify the HOV roadways between I-95/I-395/I-495	VDOT	Construction	128.085	128.085	D		Jun-97	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Dec-12	☺
Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com										

I-95	LE, MA, MV	I-95/I-395 HOT Lanes Add one HOV/HOT lane (3 total) from Pentagon to Dumfries, extend 2 HOV/HOT lanes to Massaponax; Construct new Park and Ride lots, improve existing bus access	VDOT	On Hold	498.000	498.000	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
VDOT has placed the project on hold due to economic issues; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com ; County has raised concerns about stopping the project and has requested negotiation to resolve issues raised by Arlington.										

0050	MA	Arlington Boulevard @ Graham Road Install a 4 feet wide raised median on Graham Road	DPWES	Project Initiation	0.750	0.750	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0236	MA	Route 236 @ Braddock Road EB Install dual left turn lanes from EB Route 236 to NB Braddock Road & modify signal	VDOT	Complete	0.705	0.829	D	Dec-04	Mar-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-09	Nov-09	☺
Project was built under one contract with WB improvements; Construction is complete										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0236	MA	Route 236 @ Braddock Road WB Install dual left turn lanes from WB Route 236 to SB Braddock Road	VDOT	Complete	0.688	0.922	D	Dec-04	Mar-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-09	Nov-09	☺
Project was built under one contract with EB improvements; Construction is complete										

0620	MA	Braddock Road @ Backlick Road Install dual left turn lane on WB Braddock Road	DPWES	Design	0.500	0.500	D	Mar-08	Mar-10	🕒⚠️
							R	Jan-10	Sep-10	⚠️
							U	TBD	TBD	
							C	Nov-10	Jun-11	⚠️
Pre-final design in progress; Design waiver for turn lane lengths and transitions being finalized, which has delayed schedule										

0650	MA	Annandale Road @ Kerns Road Intersection Improvements	DPWES	Design	0.283	0.283	D	Mar-09	Mar-10	🕒⚠️
							R			
							U			
							C	TBD	TBD	
Intermediate plans distributed December 2009										

XXXX	MA	Seven Corners Transit Transfer Center Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	DPWES	Design	1.000	1.2500	D	Jan-07	Feb-10	🕒
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-10	Jan-11	
Public Hearing held 11/18/09; BOS endorsed design January 12, 2010; Forwarded to VDOT for approval										

0007	MA	Leesburg Pike/Glen Carlyn Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Jun-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	🕒
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is 80% complete										

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	MA	Leesburg Pike/Patrick Henry Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	ROW	0.500	0.500	D	Jun-08	Nov-09	☺
							R	Jan-10	Jul-10	👍
							U			
							C	Sep-10	Feb-11	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Final design approved by VDOT November 2009; PItas submitted to LAD for review in December 2009										

0007	MA	Route 7 Pedestrian Initiative Construct missing sidewalks, ped signals and crosswalks along Leesburg Pike from Falls Church to Alexandria	DPWES	Design	4.000	4.000	D	Sep-08	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Preliminary design distributed for review in May 2009										

0050	MA, PR	Arlington Blvd/Graham Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	ROW	0.200	0.200	D	Aug-08	Apr-10	👍⚠
							R	Aug-09	Mar-10	👍
							U	N/A	N/A	
							C	Jul-10	Nov-10	⚠
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Land acquisition is working to acquire parcels										

0050	MA	Arlington Boulevard/Olin Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Aug-08	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	👍
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is 85% complete										

0236	MA	Little River Turnpike/Backlick Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	☺
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction is substantially complete										

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church	DPWES	Design	0.190	0.190	D	Aug-09	Apr-11	🕒
							R	Dec-10	Aug-11	
							U	TBD	TBD	
							C	Oct-11	Jun-12	
Design proposal is being revised; Schedule to be developed upon authorization of task order; Meetings with Supervisors office and the church are ongoing										

0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road	DPWES	Design	0.200	0.200	D	Jan-08	Aug-10	🕒⚠
							R	Jan-10	Sep-10	⚠
							U	TBD	TBD	
							C	Nov-10	Jul-11	
Due to a major revision to the typical section from what was previously agreed upon, a second intermediate design submission will be required. Second Intermediate design is in progress. Project plats are in progress. Signal modification design is in progress.										

0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road	DPWES	Design	0.430	0.430	D	May-08	Apr-10	🕒
							R	Feb-10	Oct-10	⚠
							U	TBD	TBD	
							C	Dec-10	Jun-11	⚠
Pre-final design is in progress.										

0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway along south side from entrance to Holmes Run Stream Valley Park to Powell Lane; install bus shelter on Columbia Pike at Powell Lane	DPWES	Design	0.500	0.500	D	Nov-08	Jan-10	🕒⚠
							R	Jun-02	Oct-06	☺⚠
							U	N/A	N/A	⚠
							C	May-10	Sep-10	⚠
Second intermediate design submitted to VDOT for review 5/5/09; Partial comments received; Design waiver was approved by VDOT 6/19/09; Project plat revision received and forwarded to LAD.										

0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street	DPWES	Design	0.050	0.050	D	Mar-08	Mar-10	🕒⚠
							R	Jan-10	Aug-10	⚠
							U	TBD	TBD	
							C	Oct-10	Apr-11	⚠
Final design distributed for review November 2009										

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0617	MA	Backlick Road Walkway (east side) Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community	DPWES	ROW	0.150	0.150	D	Feb-08	Jan-10	🇹⚠
							R	Aug-09	Apr-10	🇸
							U	TBD	TBD	
							C	May-10	Nov-10	
Final design comments are being addressed										
0617	MA	Backlick Road Walkway (west side) Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road	DPWES	Design	0.150	0.150	D	Feb-08	Feb-10	🇹⚠
							R	Jan-10	Aug-10	⚠
							U	TBD	TBD	
							C	Oct-10	May-11	⚠
Final design in progress; adjusting design to miss utility poles										
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street	DPWES	ROW	0.140	0.140	D	Aug-08	Feb-10	🇸
							R	Dec-09	Jul-10	🇹⚠
							U	TBD	TBD	
							C	Aug-10	Mar-11	
Pre-final design distributed for review in December 2009										
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street	DPWES	Design	0.090	0.090	D	May-08	Mar-10	🇹⚠
							R	Aug-09	Mar-10	🇸
							U	TBD	TBD	
							C	May-10	Dec-10	
Pre-final design distributed for review in November 2009										
2248	MA	Elmdale Road Walkway Add sidewalk from Braddock Road to Old Columbia Pike along south side	DPWES	Project Initiation	0.525	0.525	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										