# Silver Line - Update

#### **Status**

- Phase 1
  - Punchlist Ongoing
    - VDOT, WMATA, and Fairfax County
    - Fairfax County 274 items, 81 closed
    - Project Closeout continues until the end of 2015
    - Task Order Contract to complete remaining punch list items
  - Contingency Remaining \$8.8M
    - Not all claims finalized Forecasted to be completed on budget (\$2.905B)
  - Wiehle Garage 85% parking utilization
  - · Ongoing work
    - Old Meadow Road
    - Art in Transit
- Phase 2
  - Design Build Status
    - Overall Project 18%
    - Design 81%
    - Construction 11%
  - Highlights
    - Enabling work on Herndon and Innovation Center Station 1<sup>st</sup> and 2<sup>nd</sup> quarter 2015
    - Aerial Guideway at Dulles Airport under construction
    - Rail Yard at Dulles Airport in design

- Budget \$2.775B
  - Total Contingency \$551.M (Remaining \$533.5M)

### **County Activities**

- Phase 2 Design Reviews
- County Coordination
  - · Town of Herndon
  - Adjacent Land Owners
  - Project Partners (MWAA, VDOT, DRPT, WMATA, Loudoun County)
  - Fairfax Connector
- · Phase 1 Close Out and Punchlist
- SE and 2232 for Pavilion and TPSS 13 at Herndon submitted to Fairfax County
- Community meetings held on Herndon Station (south side) garage
- Phase 1 and Phase 2 Annual Dulles Rail Tax Advisory meeting held in March 2015

# Silver Line - Update

### **County Activities**

- Herndon & Innovation Center Station garages DPWES lead for design/construction
  - Innovation Center Station Garage (\$57M)
    - Rezoning was approved July 2014
    - Gordon and HGA Architects have been selected as part of the project team
    - Schematic design complete
    - Progressing with value engineering at the end of March 2015
    - Start of construction expected March 2016
    - · Continued coordination with Rocks and MWAA
    - Completion April 2018
  - Herndon Garage (\$58.7M)
    - 2232 application was approved June 2014
    - Gordon and HGA Architects have been selected as part of the project team
    - · Schematic design complete
    - Value engineering is scheduled for April 2015
    - Start of construction expected April 2016
    - Public presentation to the community March 9, 2015
    - Ongoing coordination with MWAA over scope of work on-site and construction activities
    - Completion April 2018
- TIFIA
  - Fairfax County Closed a \$ 403.3M TIFIA Loan in December 2014