

## Providence District Summary Report

**Status Key:** ☺=Complete; ⏰=OnSchedule; ⚠=Behind Schedule; ⚡=Change Since Previous Report; ⚠=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
I-495	BR, DR, HM, LE, MA, PR	<b>I-495, Capital Beltway HOT Lanes (PPTA Project)</b>  Install two HOV/HOT lanes in each direction from the Springfield Interchange to the American Legion Bridge	VDOT	Construction	1654.397	1654.397	D	Apr-05		☺
							R			
							U	Mar-08		☺
							C	May-08	Dec-12	☺

Design-build project; Lane and ramp closures at night and during off peak travel times continue; Detour route maps and construction activity details are posted at [www.virginiahotlanes.com](http://www.virginiahotlanes.com) or [www.vamegaprojects.com](http://www.vamegaprojects.com); Issues with proposed new ramps on Dulles Toll Road and MWAA are under review.

I-66	PR, SP	<b>I-66 @ Nutley Street</b>  Improve horizontal alignment of ramp from WB I-66 to Nutley Street	VDOT	Project Initiation	0.619	0.627	D	Dec-09		☺
							R			
							U			
							C	2010		

Scoping meeting held December 2009

I-66	PR, SP	<b>I-66 from Capital Beltway to Route 50</b>  Pavement Rehabilitation	VDOT	Design	70.000	70.000	D	Jun-09		☺
							R			
							U			
							C	2011		

Value Engineering study held June 9, 2009

I-66	HM, PR, SP, SU	<b>I-66 from I-495 Capital Beltway to Route 15 in Haymarket</b>  I-66 Multimodal Transportation and Environmental Study (Study only)	VDOT	Study	20.300	20.300	D	TBD	Dec-11	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	

The study is in the process of being reactivated

I-66	PR, SP	<b>Vienna Metro Enhanced Transit Access (I-66/Vaden Drive Ramp)</b>  Construct HOV/Bus ramp at Vaden/Saintsbury Drive to increase accessibility to Vienna Metrorail Station for transit vehicles	VDOT	Design	36.774	10.565	D	Nov-05	TBD	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2013	TBD	

VDOT developed concept of a flyover ramp from I-66 EB HOV lane to Saintsbury Drive; A connection to the I-66 EB ramp from EB Saintsbury Drive is being considered; VDOT's consultant submitted a Proposal for Engineering Services in December 2009

**Status Key:** ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0007	DR, HM, PR	<b>Leesburg Pike from Reston Avenue to Tyco Road</b> Widen to 6 lanes (PE Only)	VDOT	Inactive	7.755	0.000	D	Jul-99	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Not funded in the VDOT 6-Year Program										

0029	PR	<b>Route 29 @ Gallows Road</b>  Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	Utilities	130.452	101.819	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	👍
							C	Dec-10	Jun-13	💰
Project costs above are for both the roadway and waterline projects; VA Power and Washington Gas utility work is approx. 90% complete; Fiber conduit and cable continues on schedule; The waterline relocation has begun; The construction phase for the roadway project is not fully funded in the current SYIP; However, the County anticipates future RSTP funding contributions.										

0650	PR	<b>Gallows On-Road Bike Lanes (Phase 1-3)</b>  Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metro Station; Dunn Loring Metro Station to Merrifield CBC	VDOT	Design	0.401	1.000	D	Sep-04	Aug-09	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Aug-09	TBD	
A section of on-road bike lanes were installed from Stenhouse Place to Idylwood Road as a part of the recent repaving of Gallows Road										

0674	PR	<b>Hunter Mill Road/Mystic Meadow Way</b>  Reconfigure intersection with roundabout and new pedestrian/bicycle facilities	DPWES	Project Initiation	0.800	0.800	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0684	PR, HM	<b>Spring Hill Road from Route 7 to International Drive</b>  Widen to 4 lanes	DPWES	Construction	10.900	10.900	D	Jul-02	Sept-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Oct-10	👍
Notice to proceed issued April 14, 2009; Construction 65% complete.										

**Status Key:** ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
XXXX	PR	<b>Eskridge Road Extension</b>  Extend Eskridge Road from Merrifield Town Center (developer project) to Williams Drive	FCDOT	Design	3.000	3.000	D	Oct-08	Dec-09	☺
							R	Dec-09		🇸
							U			
							C			

A sole source procurement request for design services from Dewberry & Davis was approved on October 23, 2008. The plans have been approved by DPW and are ready for bonding. ROW acquisition has been started and we are in the process of appraising the affected properties.

XXXX	PR, HM	<b>Tyson's Priority Access Improvement Projects: Sites 1-7 &amp; 9</b>  Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	ROW	3.370	1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	TBD	🇸
							U	TBD	TBD	
							C	TBD	TBD	

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from all impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

XXXX	DR, PR, HM	<b>Dulles Rail (Phase 1)</b>  Improvements from West Falls Church Station to Wiehle Avenue	MWAA	Construction	2590.000		D	Apr-05	Jun-10	🇸
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	🇸
							C	Jan-09	Nov-12	🇸

Route 7 service roads will be closed; Construction includes night work along roads leading to Route 7 and ramp closings at the Route 7/DTR interchange; Retaining walls are being built near Pike 7 Plaza; For further information, <http://www.dullesmetro.com>; New Tysons shuttle bus service began late November 2009

XXXX	PR	<b>Vienna Metrorail Staircase</b>  Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	Project Initiation	2.000	2.000	D	TBD	TBD	
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	TBD	TBD	

The MOU with WMATA was approved by the BOS on June 1, 2009; WMATA Board approved the agreement in summer 2009; RFP was issued in September 2009

0007	DR, PR	<b>Leesburg Pike/Magarity Road</b>  Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	Construction	0.150	0.150	D	Sep-07	Aug-09	☺
							R	N/A	N/A	
							U			
							C	Oct-09	Feb-10	🇸

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Construction NTP issued 10/12/09; Construction is 60% complete

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0029	PR	Lee Highway Walkway  Install concrete sidewalk along Lee Highway at Blake Lane	DPWES	On Hold	0.080	0.080	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
Design issues to address sanitary sewer relocation or possible retaining wall; Staff will be scheduling a meeting to brief the Supervisor's office										

0029	PR	Route 29 Walkway  Provide 10-ft. asphalt trail on the south side of Rt. 29 between Shreve Road and Fairview Park Drive	DPWES	On Hold	0.250	0.250	D	Sep-07	TBD	👍
							R	TBD	TBD	
							U			
							C	TBD	TBD	
Survey complete; Preliminary design in progress										

0050	MA, PR	Arlington Blvd/Graham Road  Add signalized pedestrian crosswalks, signage, striping, and modify signal operations	DPWES	ROW	0.200	0.200	D	Aug-08	Apr-10	👍⚠️
							R	Aug-09	Mar-10	👍
							U	N/A	N/A	
							C	Jul-10	Nov-10	⚠️
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Land acquisition is working to acquire parcels										

0123	PR	Chain Bridge Road Walkway  Add sidewalk from Niblick Drive to Horseshoe Drive North along east side	DPWES	Project Initiation	0.900	0.900	D	TBD	TBD	
							R			
							U			
							C	TBD	TBD	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009										

0649	PR	Annandale Road Walkway  Install concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line	DPWES	Design	0.070	0.070	D	Aug-08	Feb-10	👍
							R	Jan-10	Aug-10	⚠️
							U	TBD	TBD	
							C	Oct-10	May-11	⚠️
Pre-final plans in progress										

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0673	PR	Courthouse Road Walkway  Install asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane	DPWES	Design	0.130	0.130	D	Feb-08	Jan-10	🕒⚠️
							R	Feb-09	Jan-10	🕒⚠️
							U	Feb-10	Apr-10	⚠️
							C	Feb-10	Oct-10	⚠️
Final design in progress										

0696	PR	Wolftrap Road Walkway  Install asphalt trail and stream crossing between the ends of Wolftrap Road from Briarcliff Court to George Washington Road	FCPA	Project Initiation	0.100	0.100	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	

0699	PR	Prosperity Avenue/Hilltop Drive  Pedestrian Improvements	DPWES	Design	0.080	0.080	D	May-09	Jan-10	👍
							R	Jan-10	Jul-10	👍
							U			
							C	Aug-10	Dec-10	
Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design distributed in December 2009; Project plats are under review										

0701	PR	Sutton Road Walkway  Install concrete sidewalk along Sutton Road at Marywood Road	DPWES	Design	0.030	0.030	D	Aug-08	Apr-10	👍
							R	Jan-10	Aug-10	⚠️
							U	TBD	TBD	
							C	Oct-10	Apr-11	
Pre-final design in progress										

0769	PR	Oak Street Walkway  Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane	DPWES	On Hold	0.090	0.090	D	Jun-08	TBD	⚠️
							R	TBD	TBD	⚠️
							U	TBD	TBD	
							C	TBD	TBD	⚠️
Project on hold; Coordinating with HOT Lanes project for possible incorporation into enhancement grant										

**Status Key:** ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

**Phase Key:** D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Total Funds	Phase	Start Date	End Date	Status
0783	PR	Edgelea Road Walkway  Install asphalt sidewalk along the east side of Edgelea Road from Oleander Avenue to Courthouse Road	DPWES	ROW	0.100	0.100	D	Feb-08	Jan-10	🕒⚠️
							R	Jan-09	Jan-10	🕒⚠️
							U	N/A	N/A	⚠️
							C	Feb-10	Sep-10	⚠️
Final design in progress; ROW in progress										

1723	PR	Jefferson Avenue Walkway  Install concrete sidewalk along the south side of Jefferson Avenue from Summerfield Road to Marshall Street	DPWES	Construction	0.400	0.400	D	Feb-08	Jul-09	☺️⚠️
							R	N/A	N/A	
							U	N/A	N/A	⚠️
							C	Oct-09	May-10	🕒
Construction by annual contractor; NTP issued January 11, 2010										