


AGENDA • Project Overview • Construction Highlights 2009 • Future Construction Schedule • Continuing Outreach FLUOR **Transurban**

Project Overview

- · Progress on Design/Build
- · Reforestation and Landscaping
- Storm Water Management
- Sound Walls
- Communications



Construction Highlights March—November 2009

Project Wide

Clearing will continue throughout project, with most areas cleared by the end of April. Retaining wall construction will be underway in all areas. Sound wall construction will also be underway. Utility relocation will take place throughout the corridor, including on arterial roads.

Springfield Interchange

Clearing

Bridge construction, requiring shoulder closures and traffic shifts on I-395 and I-495.

Braddock

Traffic shift to eastbound bridge and westbound bridge demolition followed by construction of new westbound bridge. (ongoing)

Little River Turnpike

Construction of new eastbound bridge off current alignment. (ongoing)

Gallows Road

Eastbound traffic switched to northern half of bridge; demolition of southern half of bridge and construction of new eastbound lanes.





Construction Highlights March-November 2009 - cont'd

Route 50

New I-495 northbound and southbound bridge construction off current alignment of Beltway; necessitates 24/7 shutdown of Route 50 inner left lanes east and west bound.

Southern side of bridge is removed and construction of new eastbound lanes underway.

Route 66

Construction of new eastbound I-66 bridges over northbound and southbound I-495 lanes requires traffic shifts and shoulder closures on both I-66 and I-495. Construction of new westbound bridges continues off alignment.

Bridge will shut down for demolition and reconstruction for up to a year begining late April early May; traffic is rerouted to Idylwood Road bridge.

Route 7

New westbound bridge construction off current alignment.







Construction Highlights March—November 2009 – cont'd

Westpark Drive

Expansion of Westpark Bridge, requiring occasional lane closures and traffic shifts on Westpark, and occasional closures of lanes on Chain Bridge Road.

Chain Bridge Road

Utility relocation in the center of Chain Bridge Road requires night closures of 2 lanes on Chain Bridge Road. (Relocation occurs on both sides of the Chain Bridge median; hence closures will occur at times in both directions.) Construction of a new I-495 southbound bridge over Chain Bridge Road has started; once the water line in the center of Chain Bridge is relocated, the two lanes adjacent to the median in each direction of Chain Bridge will be closed periodically for center pier construction.

Jones Branch Connector

Construction begins in fall.

Dulles Toll Road

Construction of new bridges will be underway in the median area between northbound and southbound I-495 lanes.





Future Briefings & Community Outreach

- Continue one-on-one Elected Official Outreach with Board of Supervisors, General Assembly Members
- Provide graphic displays and fact sheets to Fairfax Board Members
- · Continue Business outreach
- · Continue Residential outreach
- Door-to-door notifications and Residential Mailings
- · Media outreach/news releases
- Continue coordination with county agencies, Fairfax County Public Affairs





transurban

VIRGINIA MEGAPROJECTS