



County of Fairfax, Virginia

Update on Transportation Activities in Fairfax County

Transportation Roundtable
Dulles Area Transportation Association
June 17, 2015

Tom Biesiadny, Director
Fairfax County Department of Transportation



Many Transportation Activities Underway

- Silver Line Construction - Status Report
- Silver Line Usage
- Phase I Bus Services Changes
- Pedestrian and Bicycle Connections
- Herndon Metrorail Stations Access Management Study
- Silver Line Phase II Garages
 - Herndon and Innovation Center Stations
- Improvements to Route 28
- New Comprehensive Plan Amendment for Reston



Silver Line Construction – Status Report

- **Phase I**
 - Punchlist – Ongoing (VDOT, WMATA, and Fairfax County)
 - Fairfax County 274 items, 130 open
 - Project Closeout anticipated - end of 2015
 - Task Order Contract awarded May 7, 2015
 - Final Phase I close out - \$2.982B vs. \$2.905
 - \$76M budget adjustment to finalize Phase 1 work (2.6% change); No impact to toll rates
- **Phase II**
 - Total Project Status (all bid packages)
 - Overall Project – 16.5%
 - Design – 81%
 - Construction – 4.5%
 - Highlights
 - Enabling/Utility work at Herndon and Innovation Center Stations
 - Aerial Guideway at Dulles Airport under construction
 - Rail Yard at Dulles Airport in design
 - Updated schedule – extension of about 13 months
 - Budget - \$2.775B
 - Total Contingency - \$551.M (Remaining \$529.4M)





Silver Line Usage

- Silver Line Ridership
 - 16,000 boarding per day
 - 8,500 boardings at Wiehle-Reston East per day
- Wiehle-Reston East Parking Garage
 - Currently, approximately 95%+ full
 - Herndon-Monroe Park-and-Ride approximately 70% full
 - Residential tower progressing
 - Adjacent development underway
- Wiehle-Reston East Bike Room
 - Unpaid area: essentially 100% full
 - Paid area: approximately 40% Full
 - Almost 300 memberships have been sold





Phase I Bus Service Changes

- Two rounds of service changes since July 2014.
- January 2015:
 - Schedule changes to improve on-time performance
 - Re-established some bus service connections




- May 2015:
 - Revised Tysons Circulator routes and Reston (RIBS routes) to provide more direct service
 - Simplified service; reduced overlap
- Receiving positive feedback from riders



Pedestrian and Bicycle Connections

- Reston Metrorail Access Group Recommendations
- More than 30 pedestrian and bicycle recommendations
- Implementation underway
 - 16 projects completed
 - 6 projects under design
 - 1 project in land acquisition
 - 1 project under construction
- Status on County website
- Additional projects – Phase II




<http://www.fairfaxcounty.gov/fcdot/silverline/restonimp.htm>



Herndon Metrorail Station Access Management Study

- Similar to Reston effort
- Area around Herndon and Innovation Center Metrorail Stations
- Identified multimodal challenges and possibilities around stations
- Looking at missing links and needed pedestrian and bicycle connections
- Funding allocated
- FCDOT prioritizing projects





Silver Line Phase II Garages

Herndon(\$58.7M)

- 2232 application was approved June 2014
- Architects selected
- Schematic Design and Design Development completed
- Value Engineering Completed – Recommendations under review
- Sprint Land Acquisition – Closing scheduled for August 2015
- Coordinating with MWAA on revised schedules
- Anticipate garage completion – April/May 2019





Silver Line Phase II Garages

Innovation Center (\$57M)

- Joint Development; Rezoning approved July 2014
- Architects selected
- Schematic Design and Design Development completed
- Value Engineering Completed – Recommendations under review
- Common Infrastructure Bid – Prepared for release
- Coordinating with MWAA on revised schedules
- Anticipate garage completion – April/May 2019






Improvements to Route 28

- Northern Virginia Transportation Authority has allocated funding to multiple projects in the Route 28 corridor with HB 2313 revenues
- FY 2014 priorities included two construction projects on Route 28 in Fairfax County
 - Widen from 6 to 8 Lanes SB (Dulles Toll Road to Route 50)
 - Widen from 6 to 8 Lanes NB (McLearen Road to Dulles Toll Road)
- FY 2015-16 priorities included design funds for widening Route 28 from the Prince William line to Old Centreville Road.
- Other projects in Loudoun and Prince William Cos.





New Reston Comprehensive Plan



- Since February 2014, County staff has been working to implement the comprehensive plan amendment for Reston
 - Grid of Streets Analysis
 - Funding Plan
 - Urban Design Guidelines
 - Urban Street Standards
- Stakeholder task force established by Supervisor Hudgins



Questions?